EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of drains and asphalting to Someshwara temple 3rd main cross roads in ward no 04
2	Amount of work portion	50%
3	Estimated Cost	Rs.25.00
4	Name of Contractor	Y A Dhanashekhar
5	Agreement no	No : 109/2014-15, dt:20/02/2017
6	No and date under which work order issued	No : 109/2014-15, dt:20/02/2017
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	30.11.2015
9	Date of receipt of application in the Sub Division office	30.11.2015
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	50%
12	Work carried out during 1st extension	50%

13	Work carries out during 2nd extension	—
14	Time now applied for	193 days
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	— Yes —
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	— Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be approval with penalty.
21	Remarks of the EE and the daily rate of penalty proposed	EOT may be approved. with Penalty of Rs.10/- per day

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bangalore 92